

# CAPITAL IMPROVEMENT PROJECTS - FY11

## PRIORITY 1 - FUNDING REQUEST

### 1 - PRIORITY ONE PROJECTS: 2008-2009-2010-2011

No.	PROJECT	Approved *		STATUS as of September 30, 2011
		Approved *	Balance	
P1.1	A/C - Replace dilapidated condenser and evaporator units on campus. 30.2051G7.7230.66	36,500.00	36,500.00	Inventory of A/C condensers and evaporator units and field visit completed; Write-up (Scope) approved 9/2/11.
P1.2	BASE COLUMNS @ Bldg 900 - Repair necessary to strengthen the integrity of bldg. used by Welding and Body Shop and includes a 2nd level classroom. 30.2051G8.7230.66	10,000.00	0.00	COMPLETED June 30, 2011; PO1101503 issued to AMI Builders 6/30/11
P1.3	BICYCLE RACKS - Provide racks (single sided, 5-space) at 10 designated locations. 30.2051E6.7230.66	10,000.00	0.00	PO issued to DERO 6/30/11; items arrived September 30, 2011.
P1.4	DOORS @ Bldgs. A, B, & D - Replace deteriorated door jambs and enhance visibility of students entering and exiting classroom. 30.2051G9.7230.66	21,000.00	0.00	P1102061 issued to AMI Builders 9/20/11; 120 calendar days;
P1.5	FENCE @ GATE #4 - Replace fence at ponding basin 30.2051E7.7230.66	1,500.00	0.00	COMPLETED June 3, 2011 - Issued to AMI Builders
P1.6	RESTROOMS @ Bldg A - Renovate Men and Women's restrooms. 30.2051C8.7230.66	30,000.00	4,150.00	P1102062 issued to HangKang 9/20/11; 120 calendar days
P1.7	RAIN GUTTER @ Bldg 300 - Replace deteriorated and leaky rain gutters (west side) that leak during inclement weather. Additional maintenance cost continues are incurred because of water-logged ceiling tiles and rusting of ceiling tile runners; preventive measures done to keep wet ceiling materials from falling on students and other personnel. HangKang completed East side. 30.2051E8.7230.66	4,000.00	0.00	COMPLETED January 20, 2011 - Issued to HangKang Corporation
P1.8	WALL @ Bldg. 1000 - Repair wall to prevent water from leaking onto stairway causing an environment whereby students and faculty may slip or fall. 30.2051GA.7230.66	15,000.00	6,865.00	P1102060 issued to Asia Pacific International 9/15/11; 120 calendar days
P1.9	WHEELCHAIR RAMPS - Construct ramps at all existing walkway, stairway/steps & install ADA compliant railings to provide safe passage for disabled students and other personnel 30.2051B7.7230.66	15,000.00	5,260.00	P1102063 issued to HangKang 9/20/11; 60 calendar days; to address Building 300's ADA issues
P1.10	WATER TANK & Pump House @ Bldg 400 - Renovate 30K tank & relocate tank to Water Pump House. 30.2051E9.7230.66	35,000.00	0.00	PO1101504 issued to HangKang 7/1/11; 141 calendar days
P1.11	WALKWAYS - Provide non-skid walkways throughout campus; recurring work necessary to prevent students from slipping and falling when traversing between buildings and classrooms. 30.2051GB.7230.66	50,000.00	0.00	Pending PO to Asia Pacific International Inc.; Notice of Intent given - pending submittal of required documents; 120 calendar days
P1.12	WINDOWS @ Bldg 500 - Replace windows and frames 30.2051EA.7230.66	40,000.00	15,100.00	P1102064 issued to Asia Tiger Construction 9/16/11; 120 calendar days
P1.13	EXHAUST SYSTEM @ Bldg. 600 - Install new system in Carpentry Shop to prevent students from inhaling shop toxic dust and particulates during classroom and shop activities. 30.2051C9.7230.66	150,000.00	117,374.91	Field visit & write-up by 5/30/2011. NOTE: Pending Environmental Health & Safety Administrator's recommendations.
P1.14	PAVILLION - Expand dining area (enclose 20' X 20') to accommodate more students and faculty especially during inclement weather.	60,000.00	58,650.00	Project will be replaced if the Pre-Mitigation grant proposal is not approved; priority is to resolve slippery walkways and health/safety issues related to buildings 100, 200, and 300. Field visit & write-up pending the result of grant proposal to complete by 6/30/2011.
Total		478,000.00	243,899.91	

**GUAM COMMUNITY COLLEGE  
CAPITAL IMPROVEMENT PROJECTS - FY11**

PROJECT - CONTRACTOR		STATUS as of September 30, 2011			
1	Student Center - Asanuma	90% complete [Expected Completion Date - ECD - 11/30/11]ARRA funds - \$4,188,934; Ribbon cutting 12/9/11			
2	Foundation Renovation - Orion	23% Complete - Renovation - \$3,998,000 w/ ECD 2/1/2012; 37% Complete - Parking Lot - \$335,046 with ECD 11/2/11 (48 stalls); USDA loan submitted 7/11 for \$3.5M; Anticipate a Change Order to address second floor cracks and joist replacement approx \$200K; Approved Change Directive to address 2nd floor issues.			
3	Generator B, C & D - Kinden	55% complete - No extension to be granted [MTM 4/18] [ECD - 9/30/2011]; ARRA funds - \$539,273; Payment Application #2 and #3 approved and processed;			
4	Photovoltaic AHC - Pacific Solar & Photovoltaic	COMPLETED May 2011 - \$232,750; Punch list submitted (5/16/11) pending corrections & TRMA's inspection; Final Payment Application was submitted			
5	Photovoltaic Parking Lot - Pacific Green Integrated	COMPLETED September 2011 [ECD - 9/2011]; ARRA funds - \$491,633; zones tested August 2011; Pending punch list and final Payment Application			
6	Sprinkler System Bldgs 500 & 600 - Midong	55% Complete; ARRA funds - \$150,208; Notice of Intent to Award signed [ECD - 9/19/11]			
7	LRC - Asanuma	COMPLETED December 2010 - \$4,500,991; continue to monitor unstable humidity and temperature; addressing leaks (walls) due to heavy leaks; 2 light bulbs need to be replaced			
8	AHC - Core Tech International	TRMA recommended final payment (12/8/10); Noel Quogana (CoreTech) aware of items in question (1. fading paint, 2. bubbling paint, 3. defective splash board in restrooms, 4. tripping corridor light control, and 5. noisy fire pump); A/C, mold, and cracks were discussed with CoreTech representatives 9/7.			
9	Renovation 100/200	FEMA grant was not awarded pending A&E [MTM 4/19/11]; BOT Resolution approved up to \$440,000 (4/19/11) for renovation & LEED design of Bldg 200. TRMA to complete A&E by May/June for 1st floor; FEMA for 1st floor or liquid fuel tax for 1st & 2nd floor; approximate total cost \$4.8M			
10	Forensic Lab Facility	DOI funds for A&E (\$359,300) secured; pending availability of funds			
11	Campus Painting	Pending approval of apprenticeship program			
Work Orders		October 1, 2010 - September 27, 2011			
		Top 3 Work Orders			
		Carpentry	A/C	Misc	Electrical
940	Processed	241 or 26%	224 or 24%	141 or 15%	
826	Completed	199 or 24%	201 or 24%	134 or 16%	
114	Open	42 or 37%	23 or 23%	~	19 or 17%

Carpentry ceiling tiles, doors, tiles, painting  
 Misc set up (tents, classrooms, etc.), relocate, GSA,  
 Electrical outlet, lights, light bulbs, ballast, light fixtures, emergency lights